



# Ed Shouse Drive Bridge Repair Phase II Project

**Project Description:** This Project continues with rehabilitating the parallel bridges at Ed Shouse Drive over CSX Railroad, which lie approximately 950 feet south of Western Avenue. Phase I of the project repaired the northbound bridge and was completed in November 2016. Phase II will repair the southbound bridge.



## Schedule:

Bid Opening: June 10, 2020  
Notice to Proceed: April 5, 2021  
Contract Completion Date: May 19, 2021

**Current Contract Price:** \$265,596

**Engineering Department May 2021 Status:** The construction contract for this project was awarded at the July 14, 2020 City Council Meeting. Construction was delayed awaiting the availability of railroad flagman. Construction is ongoing.

**Project Designer:** Volkert, Inc.

**Construction Contractor:** Jones Bros. Contractors, LLC

**City of Knoxville Contact**

**Construction Engineer:** Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE  
Indya Kincannon, Mayor

W. Harold Cannon, Jr., P.E.  
Engineering Director